



**Maintenance Schedule**  
**SCG Lightweight Concrete Indonesia**

15-Apr-2021

No	Activity	Time	PIC	Spare Part	Tools	Document
1	<b>Identifikasi dan record penggantian electrical part di catatan logbook area WKB dan Autoclave</b> 1. Identifikasi electrical part 2. Catat replacement part pada logbook bulan.	09:00 to 12:00	<b>Foreman</b> 90348(Kamaludin)  <b>PIC</b> 90050(Koko Abdul Kohar) 90154(Ahmad Rifai)		1set insulation Precision Screwdriver / SD-IP0930 / Q:1	
2	<b>Penggantian interrupt switch tilting 2 dan friction wheel tilting 2 dan transport loader</b> 1. Mematikan tilting 2 dan di LOTO 2. Mengganti interrupt switch tilting 2 dan friction whell 3. Test run	12:00 to 14:00	<b>Foreman</b> 90348(Kamaludin)  <b>PIC</b> 90050(Koko Abdul Kohar) 90154(Ahmad Rifai)	interrupt switch / Q:2	Diagonal Pliers/Tang potong // Q:1 Multimeter Digital / 28 II / Q:1 1set insulation Precision Screwdriver / SD-IP0930 / Q:1	
3	<b>Tarik kabel control signal exchange wago twincat to codesys untuk RFID</b> Request Permit: Work at High, 1. Siapkan electrical part (kabel control) 2. Tarik Kabel control signal exchange 3. Check source power supply line 4. Test	13:00 to 16:00	<b>Foreman</b> 90348(Kamaludin)  <b>PIC</b> 90066(Iyan Sopyan Syah) 90215(Rudi Supriyadi) 900003(Darsim)	Cable : NYMHY 3x0.75 / Q:50	Diagonal Pliers/Tang potong // Q:1 Full Body Harness / MB9000 - double hook (120cm) / Q:1	
4	<b>Collect data spare part aluminium plant, load cell dan sensor untuk di record sebagai stock</b> a. Check data actual di name plate b. Data jumlah equipment terpasang	17:00 to 19:00	<b>Foreman</b> 90348(Kamaludin)  <b>PIC</b> 90066(Iyan Sopyan Syah) 90215(Rudi Supriyadi) 900003(Darsim)			

Issued by,	PIC Area,	Checked by,	Acknowledge by,
<b>90689(Damita Adhi Pratama)</b> 16:53:02 14/04/2021			